

**Key RI/FS Project Milestones
Pepco Benning Road Site
3400 Benning Road, NE, Washington DC
(As of April 2012)**

Action/Event	Date	Notes
Entry of Consent Decree by U.S. District Court	December 1, 2011	
Pepco's Submission of Draft RI/FS SOW	December 21, 2011	Draft SOW submitted more than a month ahead of deadline stated in CD
Pepco's Submission of Draft CIP	December 21, 2011	Draft CIP submitted more than 6 months ahead of deadline stated in CD
DDOE Approval of RI/FS SOW	April 18, 2012	
DDOE Approval of CIP	Pending	
Pepco's Submission of Draft RI/FS Work Plan (including HSP, FSP, QAPP and CSM)	July 17, 2012	
DDOE Approval of RI/FS Work Plan	To be Determined	
Beginning of RI Field Work	Not more than 30 days after approval of RI/FS Work Plan	
Completion of RI Field Work	According to schedule to be provided in RI/FS Work Plan	Estimated to be 90 to 120 days
Pepco's Submission of Draft RI Report	Not more than 120 days after completion of RI field work	
Pepco's Submission of Draft FS Report	Not more than 180 days after completion of RI field work (or 120 days after approval of treatability study report, if required)	
DDOE Issuance of Record of Decision Regarding Cleanup Actions	Promptly after approval of RI/FS reports	

Notes:

1. Bold faced-entries indicate activities that will trigger request for public comment.
2. Dates are subject to change as project planning and implementation progresses. This document will be updated periodically as necessary.

Acronyms:

CD - Consent Decree	HSP - Health and Safety Plan
CIP - Community Involvement Plan	QAPP - Quality Assurance Project Plan
CSM - Conceptual Site Model	RI - Remedial Investigation
FSP - Field Sampling Plan	SOW - Scope of Work
FS - Feasibility Study	