

District of Columbia Clean Water Construction-State Revolving Fund (CWC-SRF) Site Summary

19th Street Green Streets			Grant Funding Year(s) FY2017 & 2018	
			Lead Agency Golden Triangle Business Improvement District	
			Project Type Design/Construction	
Infrastructure Type Green	Project Category Roadway Retrofit	Address 800 - 1100 blocks of 19 th Street NW	Status - Original Scope: Complete - Additional Scope: Design	
Design Start/End Phase I: April 2018 – May 2019 Phase II: May 2020 – December 2020 (estimated)		Construction Start/End Phase I: June 2019 – December 2019 Phase II: January 2021 – May 2021 (estimated)		
Objective Retrofit a section of 19th Street NW from K St. to M St. NW with additional sidewalk green infrastructure (GI) to better manage stormwater entering the combined sewer system and serve as a GI demonstration project in a high-profile location. Designs for the construction of two additional blocks of GI on 19 th St. (between Pennsylvania Ave. and K St. NW) are underway.				
Outputs (Original scope listed below with additional outputs and outcomes TBD) <ul style="list-style-type: none">• Designs and permits• 10 additional and expanded bioretention areas including sections covered in paver grates to maximize pedestrian movement• 9 expanded and new planting areas• 924 square feet of pervious pavers incorporated into sidewalk• 413 native plants, including 227 pollinator-friendly plants and 29 trees				
Sewershed CSS	Watershed Rock Creek	Subwatershed Rock Creek	Ward 2	
Outcomes (Original scope listed below with additional outputs and outcomes TBD)				
Stormwater Treatment Volume	Contributing Drainage Area	Impervious Surface Removed	Trees Planted	Linear Stream Feet Restored
43,155 gallons	59,933 ft ²	4,442 ft ²	29	n/a

Preconstruction



Construction





Completion



