



District of Columbia Clean Water Construction-State Revolving Fund (CWC-SRF) Site Summary

Klingle Trail Watershed Green				Grant Funding Year(s) FY2013 & FY2016			
Streets			Lead Agency DDOT				
			Project Type Design/Construction				
Infrastructure Type Green	Project Category Roadway Retrofit				Status Complet	e	
Design Start/End January 2016 – October/2017		Construction Start/End July 2018 – November 2018					
Objective Construction of a series of stormwater retention best management practices in the public right-of- way, designed to improve water quality and reduce the volume discharging into Klingle Valley Run while protecting the integrity of the multiuse Klingle Trail.							
 Outputs 4 bioretention areas constructed, two constructed in a curb bumpout area, one adjacent to the roadway, and one in a triangle park 4 permeable parking lanes, two with precast concrete pavers and two with porous asphalt 2 green alleys with pervious pavers, gravel reservoir, underdrain, membrane filters and check dams to accommodate steep grades 							
Sewershed MS4	Watershed Rock Creek		Subwatershed Klingle Valley Run		Wa 3	Ward 3	
Outcomes							
Stormwater Treatment Volume	Contributing Drainage Area	Impervic Surface I	ous Removed	Trees Plar	nted	Linear Stream Feet Restored	
107,722 gallons	374,787 ft ²	31,388 ft ²		5		n/a	





GOVERNMENT OF THE DISTRICT OF COLUMBIA

Preconstruction









Construction







GOVERNMENT OF THE DISTRICT OF COLUMBIA









GOVERNMENT OF THE DISTRICT OF COLUMBIA

Completion

