District of Columbia Clean Water Construction-State Revolving Fund (CWC-SRF) Site Summary

Schoolyard and Parkland Stormwater Retrofits	**Grant Funding Year(s)** FY2016
RiverSmart Schools: Lee Montessori Public Charter	**Lead Agency** DOEE
	Project Type Design/Construction

Infrastructure Type	**Project Category**	**Address**	**Status**
Green	School/Recreational Facility Retrofit	3025 4th Street NE	Complete

Design Start/End	**Construction Start/End**
March-May 2018	June-September 2018

Objective
Manage stormwater through the construction of "step pool" bioretention areas, a landscaped tot lot, an outdoor classroom, and a new pedestrian walkway for access.

Outputs

- Designs and permits
- 2 "step pool" bioretention areas
- Outdoor classroom with pedestrian access walkway
- Landscaped tot lot

Sewershed	**Watershed**	**Subwatershed**	**Ward**
CSS	Anacostia River	Anacostia River	5

Outcomes

Stormwater Treatment Volume	Contributing Drainage Area	Impervious Surface Removed	Trees Planted	Linear Stream Feet Restored
1,005 gallons	1,795 ft^2	n/a	6	n/a

Updated 3/19/2019

United States Environmental Protection Agency

DEPARTMENT OF ENERGY & ENVIRONMENT
GOVERNMENT OF THE DISTRICT OF COLUMBIA

Preconstruction

United States Environmental Protection Agency

DEPARTMENT OF ENERGY & ENVIRONMENT
GOVERNMENT OF THE DISTRICT OF COLUMBIA

Construction

United States Environmental Protection Agency

DEPARTMENT OF ENERGY & ENVIRONMENT
GOVERNMENT OF THE DISTRICT OF COLUMBIA

Completion